

MV Low Sulphur Line Modification Work Application Plan

ID	Task Mode	Task Name	Duration	Start	Finish	Sat 1 Aug			Sun 2 Aug				Mon
						18	0	6	12	18	0	6	12
1		New LSMGO Line Fabrication	39 hrs	1 Aug 08:00	2 Aug 23:00								
2		Inspection of the area and materials transportations	3 hrs	1 Aug 08:00	1 Aug 11:00								
3		Removal of existing lines	8 hrs	1 Aug 11:00	1 Aug 19:00								
4		Fabrication of new lines as per owner rep. instructions	20 hrs	1 Aug 19:00	2 Aug 15:00								
5		Fabrication of new foundations for pumps, heaters etc. for line connection works	24 hrs	1 Aug 11:00	2 Aug 11:00								
6		Fitting of new line on the area	10 hrs	2 Aug 10:00	2 Aug 20:00								
7		Testing of the line	2 hrs	2 Aug 20:00	2 Aug 22:00								
8		Transportations of materials to the shore	1 hr	2 Aug 22:00	2 Aug 23:00								

Project:	Task		External Milestone		Manual Summary Rollup	
	Split		Inactive Task		Manual Summary	
	Milestone		Inactive Milestone		Start-only	
	Summary		Inactive Summary		Finish-only	
	Project Summary		Manual Task		Deadline	
	External Tasks		Duration-only		Progress	