

ID	Total Slack	Task Mode	Task Name	Duration	Start	Finish	4 Jan '16							11 Jan '16							18 Jan '16							
							W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	
0	0 days		<b>MV "....." Repair Plan</b>	<b>18 days</b>	<b>1.1.16 08:00</b>	<b>18.1.16 17:00</b>																						
1	0 days		<b>Initial preparations for vessel repair and dockings</b>	<b>5 days</b>	<b>1.1.16 08:00</b>	<b>5.1.16 17:00</b>																						
2	0 days		Confirmation of ship repair project both yard and shipowner side	1 day	1.1.16 08:00	1.1.16 17:00																						
3	14 days		Supply of vessel plans from shipowner	2 days	1.1.16 08:00	2.1.16 17:00																						
4	14 days		Arrangement of keel blocks as per ship plans and dock condition	2 days	3.1.16 08:00	4.1.16 17:00																						
5	0 days		Team arrangements for vessel according to work scope	2 days	1.1.16 08:00	2.1.16 17:00																						
6	0 days		Preparing of initial repair plan for repair project	1 day	3.1.16 08:00	3.1.16 17:00																						
7	0 days		Initial repair meeting with shipowner to clarify existing work scope items one by one (For job cancellation and additional work requests)	1 day	4.1.16 08:00	4.1.16 17:00																						
8	13 days		Updating of initial repair plan after ship owner meeting	1 day	5.1.16 08:00	5.1.16 17:00																						
9	13 days		Other preparations	1 day	5.1.16 08:00	5.1.16 17:00																						
10	0 days		<b>MV "....." REPAIR PERIOD</b>	<b>14 days</b>	<b>5.1.16 08:00</b>	<b>18.1.16 17:00</b>																						
11	0 days		<b>Berthing and Docking Periods</b>	<b>14 days</b>	<b>5.1.16 08:00</b>	<b>18.1.16 17:00</b>																						
12	0 days		<b>Initial Berthing Period</b>	<b>6 days</b>	<b>5.1.16 08:00</b>	<b>10.1.16 17:00</b>																						
13	0 days		Arrival of the vessel	1 day	5.1.16 08:00	5.1.16 17:00																						
14	0 days		Shifting operation for docking	0 days	10.1.16 17:00	10.1.16 17:00																						
15	0 days		<b>Docking Period</b>	<b>6 days</b>	<b>10.1.16 17:00</b>	<b>16.1.16 17:00</b>																						
16	0 days		Docking of the vessel	0 days	10.1.16 17:00	10.1.16 17:00																						
17	1 day		Undocking of the vessel	0 days	16.1.16 17:00	16.1.16 17:00																						
18	0 days		<b>Second Berthing Period</b>	<b>2 days</b>	<b>16.1.16 17:00</b>	<b>18.1.16 17:00</b>																						
19	4,88 days		Berthing of the vessel	0 days	16.1.16 17:00	16.1.16 17:00																						
20	0 days		Departure of the vessel	0 days	18.1.16 17:00	18.1.16 17:00																						
21	0 days		<b>Repair Work From Initial Contract</b>	<b>14 days</b>	<b>5.1.16 08:00</b>	<b>18.1.16 17:00</b>																						
22	1 day		<b>General Works</b>	<b>13 days</b>	<b>5.1.16 08:00</b>	<b>17.1.16 17:00</b>																						
23	13 days		<b>General services after vessel arrival</b>	<b>1 day</b>	<b>5.1.16 08:00</b>	<b>5.1.16 17:00</b>																						
24	13 days		Installation of gangways	1 day	5.1.16 08:00	5.1.16 17:00																						
25	13 days		Fire line connection	1 day	5.1.16 08:00	5.1.16 17:00																						
26	13 days		Electric connection	1 day	5.1.16 08:00	5.1.16 17:00																						
27	13 days		O2 connections on deck	1 day	5.1.16 08:00	5.1.16 17:00																						
28	13 days		Transferring of repair equipments	1 day	5.1.16 08:00	5.1.16 17:00																						
29	13 days		Compressed air connection on main deck	1 day	5.1.16 08:00	5.1.16 17:00																						
30	13 days		Transportation of garbage bins on board	1 day	5.1.16 08:00	5.1.16 17:00																						
31	13 days		Electrical panel connection	1 day	5.1.16 08:00	5.1.16 17:00																						
32	13 days		Fresh water & cooling water connections (if needed)	1 day	5.1.16 08:00	5.1.16 17:00																						
33	13 days		Sewage line connection	1 day	5.1.16 08:00	5.1.16 17:00																						
34	13 days		Internet and emergency phone connections	1 day	5.1.16 08:00	5.1.16 17:00																						
35	7 days		<b>General services for docking period</b>	<b>1 day</b>	<b>11.1.16 08:00</b>	<b>11.1.16 17:00</b>																						
44	1 day		<b>General services during the second berthing period</b>	<b>1 day</b>	<b>17.1.16 08:00</b>	<b>17.1.16 17:00</b>																						
53	1 day		<b>Docking Works</b>	<b>6 days</b>	<b>10.1.16 17:00</b>	<b>16.1.16 17:00</b>																						
54	1 day		<b>Anchor and Chain Works</b>	<b>6 days</b>	<b>11.1.16 08:00</b>	<b>16.1.16 17:00</b>																						
55	1 day		Laying of the chains (PS & STBD)	1 day	11.1.16 08:00	11.1.16 17:00																						
56	5 days		Opening of bitter ends (if needed)	1 day	12.1.16 08:00	12.1.16 17:00																						

Project: MV "....."  
Date: 8.7.15 01:54

Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
Split		External Tasks		Inactive Summary		Manual Summary		Critical	
Milestone		External Milestone		Manual Task		Start-only		Critical Split	
Summary		Inactive Task		Duration-only		Finish-only		Progress	



ID	Total Slack	Task Mode	Task Name	Duration	Start	Finish	4 Jan '16					11 Jan '16					18 Jan '16	
							W	T	F	S	S	M	T	W	T	F	S	S
107	32 hrs		Renewal of rope gard blades	8 hrs	13.1.16 08:00	13.1.16 17:00												
108	1 day		Taking and recording of tailshaft top and bottom wear down readings (initial)	0 days	11.1.16 17:00	11.1.16 17:00												
109	36 hrs		Removal of stern tube oil by vessel crew	8 hrs	11.1.16 17:00	12.1.16 01:00												
110	12 hrs		Removal of intermediate shaft from coupling and removal of tail shaft	8 hrs	12.1.16 08:00	12.1.16 17:00												
111	32 hrs		Cleaning of intermediate shaft bearings and measuring of clerences	8 hrs	13.1.16 08:00	13.1.16 17:00												
112	112 hrs		Magnaflux control of intermediate shaft	8 hrs	12.1.16 17:00	13.1.16 01:00												
113	40 hrs		MPI control of shaft conic	8 hrs	12.1.16 08:00	13.1.16 01:00												
114	12 hrs		Cleanning of inner and outer chrome liner	8 hrs	13.1.16 08:00	13.1.16 17:00												
115	43 hrs		Simplex renewal with owner supplied spares	8 hrs	13.1.16 17:00	14.1.16 01:00												
116	43 hrs		Fitting of intermediate and tail shaft	12 hrs	14.1.16 01:00	14.1.16 13:00												
117	12 hrs		Filling of stern tube with vessel crew	8 hrs	14.1.16 13:00	15.1.16 12:00												
118	12 hrs		Taking and recording of tailshaft top and bottom wear down readings (Final)	0 hrs	15.1.16 12:00	15.1.16 12:00												
119	12 hrs		Fitting of rope guard	8 hrs	15.1.16 13:00	16.1.16 12:00												
120	5 days		<b>Bow thruster works</b>	2 days	10.1.16 17:00	12.1.16 17:00												
148	1 day		<b>ICCP system works</b>	6 days	11.1.16 08:00	16.1.16 17:00												
149	1 day		Staging for ICCP anode areas	1 day	11.1.16 08:00	11.1.16 17:00												
150	1 day		Inspection and repair of ICCP anodes	3 days	12.1.16 08:00	14.1.16 17:00												
151	1 day		Application of epoxy filler for ICCP anodes area	1 day	15.1.16 08:00	15.1.16 17:00												
152	1 day		Removal of staging materials from the dock	1 day	16.1.16 08:00	16.1.16 17:00												
153	3 days		<b>MGPS System works</b>	4 days	11.1.16 08:00	14.1.16 17:00												
155	5 days		<b>Speed log works</b>	2 days	11.1.16 08:00	12.1.16 17:00												
159	6 days		<b>Echo Sounder Works</b>	1 day	11.1.16 08:00	11.1.16 17:00												
163	1,5 days		<b>Undocking operation</b>	0,38 days	16.1.16 17:00	17.1.16 11:00												
164	44 hrs		Undocking of the vessel	4 hrs	16.1.16 17:00	16.1.16 21:00												
165	5,63 days		Inspection of overboard valves and pipes	0 days	16.1.16 20:00	16.1.16 20:00												
166	1,63 days		Inspection of the renewed steel parts on hull	0 days	17.1.16 11:00	17.1.16 11:00												
167	0 days		<b>Blasting and painting works</b>	12,13 days	5.1.16 17:00	18.1.16 09:00												
168	104 hrs		Supply of coating metarials from the manufacturer	0 hrs	5.1.16 17:00	5.1.16 17:00												
169	2 days		<b>Hull coating works (~15.000 m²)</b>	6 days	10.1.16 17:00	16.1.16 17:00												
170	51 hrs		High pressure washing of the hull (300 bars - 500 bars)	24 hrs	10.1.16 17:00	11.1.16 17:00												
171	51 hrs		Inspection of hull to clarify of blasting ratios (together with superintendent and coating advisor)	8 hrs	11.1.16 09:00	11.1.16 17:00												
172	132 hrs		Covering of the vessel areas like portholes, windows, hydraulics etc. for blasting and painting works	24 hrs	12.1.16 05:00	13.1.16 05:00												
173	51 hrs		Blasting of hull as per SI instructions (10% SA2, 15%SA1, 10% Sweeping)	36 hrs	11.1.16 17:00	13.1.16 05:00												
174	2 days		<b>Hull Coating with touch up (1.TU &amp; 2.TU)</b>	2 days	13.1.16 08:00	14.1.16 17:00												
175	16 hrs		1. Coat - 1. touch up of the hull (flat bottom, vertical side, boottop and topside)	8 hrs	13.1.16 08:00	13.1.16 17:00												
176	49 hrs		Hosedown of the vessel (After first touch up during the night)	8 hrs	13.1.16 23:00	14.1.16 07:00												
177	16 hrs		2. Coat - 2. touch up of the hull (flat bottom, vertical side, boottop and topside)	8 hrs	14.1.16 08:00	14.1.16 17:00												

Project: MV "....." Date: 8.7.15 01:54	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Critical	
	Milestone		External Milestone		Manual Task		Start-only		Critical Split	
	Summary		Inactive Task		Duration-only		Finish-only		Progress	















